

Exalt Fitness Pinckney

Task Name	Duration	Start	Finish	Predecessors	Assigned to	% Complete	Status	Comments
Preconstruction								
Construction (Preliminary)	104d	06/17/24	11/07/24			0%	Not Started	
Demolition and Clean Out	7d	06/17/24	06/25/24			0%		
Rough Framing and Structural	10d	06/26/24	07/09/24	4		0%		
MEP Rough Ins	5d	07/10/24	07/16/24	5		0%		
Inspections	3d	07/17/24	07/19/24	6		0%		
Exterior Underground Work and Utility Connections	5d	07/17/24	07/23/24	6		0%		
Exterior Brick Repairs	15d	07/10/24	07/30/24	5		0%		
Exterior Painting	15d	07/31/24	08/20/24	9		0%		
Install New Storefront and Entry	3d	08/21/24	08/23/24	10		0%		
Insulation and Sealing	5d	08/26/24	08/30/24	11		0%		
Hang and Finish Drywall	15d	09/02/24	09/20/24	12		0%		
Interior Trim and Doors	8d	09/23/24	10/02/24	13		0%		
Interior Priming and Painting	12d	10/03/24	10/18/24	14		0%		
Millwork, Cabinets, and Counters	3d	10/21/24	10/23/24	15		0%		
Install New Equipment	3d	10/03/24	10/07/24	14		0%		
Install Finish Flooring	5d	10/21/24	10/25/24	15		0%		
MEP Finish Connections + Fixtures	4d	10/21/24	10/24/24	15		0%		
Inspections	3d	10/25/24	10/29/24	19		0%		
FFE Installation	5d	10/30/24	11/05/24	20		0%		
Post punch cleaning/touch ups	5d	10/25/24	10/31/24	19		0%		
Punchlist	5d	11/01/24	11/07/24	22		0%		
<i>Consider Holidays</i>								
<i>Consider State and Health Inspections if required</i>								