

Project Update For Council

S Howell St Cape Seal – Received a last minute call from contractor stating that they would not be able to start project as scheduled do to equipment failures, thus further putting them behind existing projects. This unforeseen issue will now be putting S Howell St. construction to start, as of now, the first week of October. Once an official date is once more set, signs will be posted, Village website will be updated and business owners affected will be notified. Any further questions pertaining to this, feel free to email or call me.

N Howell St Sidewalk Ramp – Per emails and phone calls with C&D Hughes, the tentative start date for demolition of corner was 9-23-24, this has since changed from the 23rd to the 26th, but, given the homecoming parade being on the 27th, demolition in this area, at that time, would not be a good idea and would pose liability and safety issues. I am in talks currently with C&D Hughes to come up with an alternative date to begin demolition. Once we have a date set, all parties will be informed. Again, if you have any further questions regarding this, feel free to email or call me.

Thanks,

Dustin Moma